


Activity ID	Activity Description	Actual Duration	Orig Dur	Early Start	Early Finish	2003				2004				2005				2006				2007				2008				2009				2010				2011				2012				2013				2014				2015				2016			
						Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4										
San Diego CE																																																													
Clairemont/Linda Vista Campus - Land Acq and Bld																																																													
14120-080	Budget	740	1,559*	04/02/07A	03/21/13																																																								
14120-090	Land Aquisition	719	622	05/01/07A	06/23/10																																																								
14120-100	Design	546	306	04/02/07A	05/17/10																																																								
14120-110	DSA	0	198	05/18/10	02/17/11																																																								
14120-120	Bid & Award	0	65	02/18/11	05/19/11																																																								
14120-130	Construction	0	416	05/20/11	12/21/12																																																								
14120-300	Prepare FF&E Spec Binder	0	198	11/11/10	08/15/11																																																								
14120-310	VPA Processing	0	88	08/16/11	12/15/11																																																								
14120-320	Purchasing	0	330	12/16/11	03/21/13																																																								
14120-330	Occupancy	0	0		12/21/12																																																								
Educational Cultural Complex - Phase IIB Wing																																																													
14220-080	Budget	479	1,272*	04/01/08A	02/13/13																																																								
14220-100	Design	479	718	04/01/08A	05/17/10																																																								
14220-110	DSA	0	198	05/18/10	02/17/11																																																								
14220-120	Bid & Award	0	65	02/18/11	05/19/11																																																								
14220-130	Construction	0	390	05/20/11	11/15/12																																																								
14220-300	Prepare FF&E Spec Binder	0	198	10/06/10	07/08/11																																																								
14220-310	VPA Processing	0	88	07/11/11	11/09/11																																																								
14220-320	Purchasing	0	330	11/10/11	02/13/13																																																								
14220-330	Occupancy	0	0		11/15/12																																																								
Campus Wide																																																													
Administrative Costs Prop N																																																													
15210-080	Program Management Costs	435	1,700	06/02/08A	12/31/15																																																								
Prop N Reserves																																																													
15220-080	Prop N Reserves	0	1,544	02/01/10	12/31/15																																																								

**San Diego
 Community College District
 Master Program Schedule
 Proposition S&N Projects**



The schedule has been established to guide Program Progress and dates are approximate. Due to its magnitude, the SDCCD Proposition "S" & "N" Bond Program is subject to change. The schedule will continue to be updated as the program continues.

